

Bennie Heath
TAC Chair



ecrpo

Eric Rouse
TAC Vice-Chair

Kyle DeHaven
TCC Chair

Eastern Carolina Rural Planning Organization

Keely Koonce
TAC Vice-Chair

Construction Report: January 2021

TIP Number: I-6033, I-6035

Route: US-264

Length: 18.11mi

County: Greene, Pitt

Location Description: US-264 from Wilson County Line to SR-1467 Interchange

Work Began: 9/19/2019

Original Completion Date: 3/14/2022

Construction Progress: 91.6%

TIP Number: R-5812

Route: US-13

Length: 1.138mi

County: Greene

Location Description: US-13 Bypass from NC-58 to NC-91

Work Began: 11/19/2019

Revised Completion Date: 7/15/2021

Construction Progress: 82.42%

Contract Number: DB00430

Route: US-13

Length: 10.24mi

County: Greene

Let Date: 11/18/2020

Original Completion Date: 3/2/2022

Contract Number: DB00487

Route: SR-1121

Length: 0.08

County: Lenoir

Location Description: Davis Mills Road

Work Began: 11/16/2020

Completion Date: 8/4/2021

Construction Progress: 0%

Contract Number: DB00490

Route: NC-58

Length: 2.15mi

County: Lenoir

Location Description: Queen Street

Let date: 11/18/2020

Completion Date: 12/2/2021

Construction Progress: 0%

TIP Number: I-6047

Route: I-795

Length: 14.2mi

County: Wayne

Location Description: I-795 from Wilson County Line to SR-2075

Work Began: 1/27/2020

Completion Date: 5/15/2021

Construction Progress: 94.49%

Contract Number: DD00324

Length 31.91mi

County: Wayne

Location Description: Various Secondary Routes

Work Began: 6/17/2020

Revised Completion Date: 11/7/2021

Construction Progress: 36.69%

TIP Number: I-5940

Route: I-40

Length: 29.5mi

County: Duplin

Location Description: I-40 from Duplin County line to MM-360 west of US-117

Work Began: 10/18/2019

Completion Date: 6/17/2022

Construction Progress: 33.97%

Contract Number: DC00280

Route: SR-1396

Length: 36.64mi

County: Duplin

Location Description: Various Locations

Work Began: 6/3/2020

Completion Date: 9/30/2021

Construction Progress: 41.11%