HOME

CONTACT



Users Guide

New Search

Contract Number: C204177 Route: US-70 Division: 2 County: Carteret

TIP Number: R-1015

Length: 10.353 miles Federal Aid Number: NHF-0070(049) NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: US-70 (HAVELOCK BYPASS) FROM NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE.

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$167,243,715.65

Work Began: 09/30/2019 Letting Date: 07/16/2019

Original Completion Date: 05/13/2024 **Revised Completion Date:**

Latest Payment Thru: 06/22/2023

Latest Payment Date: 06/27/2023 Construction Progress: 66.9%

Contract Number: C204372 Route: SR-1335 Division: 2 County: Carteret

TIP Number: B-4863

Length: 0.853 miles Federal Aid Number: BRSTP-1335(4) NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: (ISLAND RD). BRIDGE #73 AND #96 OVER THE STRAITS AT HARKERS ISLAND ON SR-1335

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$59,995,745.96

Work Began: 08/30/2021 Letting Date: 07/20/2021

Revised Completion Date: Original Completion Date: 10/28/2025

Latest Payment Thru: 06/30/2023

Latest Payment Date: 07/14/2023 Construction Progress: 78.38%

Contract Number: DB00513 Route: SR-1299, SR-1312, SR-1493

Division: 2 County: Carteret

TIP Number:

Length: 5.45 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: BEAUFORT/CARTERETCOUNTY Contractor Name: ONSLOW GRADING & PAVING INC

Contract Amount: \$1,498,887.91

Work Began: 05/05/2022 Letting Date: 09/22/2021

Original Completion Date: 02/09/2023 **Revised Completion Date:**

Latest Payment Thru: 11/15/2022

Latest Payment Date: 11/22/2022 Construction Progress: 71.57%

Contract Number: DB00538 Route: NC-58 Division: 2 County: Carteret TIP Number: R-5816

Length: 0.097 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: NC 58 (FORT MACON ROAD) AT SR 1182 (ATLANTIC BEACH CAUSEWAY)

Contractor Name: MILITARY & FEDERAL CONSTRUCTION CO

Contract Amount: \$1,434,583.07

Work Began: 10/24/2022 Letting Date: 09/14/2022

Original Completion Date: 07/11/2024 Revised Completion Date:

Latest Payment Thru: 12/15/2022

Latest Payment Date: 12/19/2022 Construction Progress: 0.65%

Contract Number: DB00545 Route: US-70
Division: 2 County: Carteret

TIP Number:

Length: 6.17 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CARTERET COUNTY

Contractor Name: BARNHILL CONTRACTING CO

Contract Amount: \$4,245,101.00

Work Began: 03/20/2023 Letting Date: 10/26/2022

Original Completion Date: 11/15/2024 Revised Completion Date:

Latest Payment Thru: 04/15/2023

Latest Payment Date: 04/21/2023 Construction Progress: 32.38%

Contract Number: DB00551 Route: SR-1113
Division: 2 County: Carteret

TIP Number:

Length: 7.04 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CARTERET COUNTY

Contractor Name: BARNHILL CONTRACTING CO

Contract Amount: \$0.00

Work Began: 05/17/2023 Letting Date: 02/22/2023

Original Completion Date: 03/15/2025 Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%



HOME

CONTACT



Users Guide

New Search

Contract Number: C204177 Route: US-70 Division: 2 County: Carteret

TIP Number: R-1015

Length: 10.353 miles Federal Aid Number: NHF-0070(049) NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: US-70 (HAVELOCK BYPASS) FROM NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE.

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$167,243,715.65

Work Began: 09/30/2019 Letting Date: 07/16/2019

Original Completion Date: 05/13/2024 **Revised Completion Date:**

Latest Payment Thru: 06/22/2023

Latest Payment Date: 06/27/2023 Construction Progress: 66.9%

Contract Number: C204372 Route: SR-1335 Division: 2 County: Carteret

TIP Number: B-4863

Length: 0.853 miles Federal Aid Number: BRSTP-1335(4) NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: (ISLAND RD). BRIDGE #73 AND #96 OVER THE STRAITS AT HARKERS ISLAND ON SR-1335

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$59,995,745.96

Work Began: 08/30/2021 Letting Date: 07/20/2021

Revised Completion Date: Original Completion Date: 10/28/2025

Latest Payment Thru: 06/30/2023

Latest Payment Date: 07/14/2023 Construction Progress: 78.38%

Contract Number: DB00513 Route: SR-1299, SR-1312, SR-1493

Division: 2 County: Carteret

TIP Number:

Length: 5.45 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: BEAUFORT/CARTERETCOUNTY Contractor Name: ONSLOW GRADING & PAVING INC

Contract Amount: \$1,498,887.91

Work Began: 05/05/2022 Letting Date: 09/22/2021

Original Completion Date: 02/09/2023 **Revised Completion Date:**

Latest Payment Thru: 11/15/2022

Latest Payment Date: 11/22/2022 Construction Progress: 71.57%

Contract Number: DB00538 Route: NC-58 Division: 2 County: Carteret TIP Number: R-5816

Length: 0.097 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: NC 58 (FORT MACON ROAD) AT SR 1182 (ATLANTIC BEACH CAUSEWAY)

Contractor Name: MILITARY & FEDERAL CONSTRUCTION CO

Contract Amount: \$1,434,583.07

Work Began: 10/24/2022 Letting Date: 09/14/2022

Original Completion Date: 07/11/2024 Revised Completion Date:

Latest Payment Thru: 12/15/2022

Latest Payment Date: 12/19/2022 Construction Progress: 0.65%

Contract Number: DB00545 Route: US-70
Division: 2 County: Carteret

TIP Number:

Length: 6.17 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CARTERET COUNTY

Contractor Name: BARNHILL CONTRACTING CO

Contract Amount: \$4,245,101.00

Work Began: 03/20/2023 Letting Date: 10/26/2022

Original Completion Date: 11/15/2024 Revised Completion Date:

Latest Payment Thru: 04/15/2023

Latest Payment Date: 04/21/2023 Construction Progress: 32.38%

Contract Number: DB00551 Route: SR-1113
Division: 2 County: Carteret

TIP Number:

Length: 7.04 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CARTERET COUNTY

Contractor Name: BARNHILL CONTRACTING CO

Contract Amount: \$0.00

Work Began: 05/17/2023 Letting Date: 02/22/2023

Original Completion Date: 03/15/2025 Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%



HOME

CONTACT



Users Guide

New Search

Contract Number: C204177 Route: US-70 Division: 2 County: Craven

TIP Number: R-1015

Length: 10.353 miles Federal Aid Number: NHF-0070(049) NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: US-70 (HAVELOCK BYPASS) FROM NORTH OF PINE GROVE TO NORTH OF CARTERET COUNTY LINE.

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$167,243,715.65

Work Began: 09/30/2019 Letting Date: 07/16/2019

Original Completion Date: 05/13/2024 **Revised Completion Date:**

Latest Payment Thru: 06/22/2023

Latest Payment Date: 06/27/2023 **Construction Progress:** 66.9%

Contract Number: C204225 Route: US-70 Division: 2 County: Craven

TIP Number: R-5777A, R-5777B, U-

5713

Length: 5.1 miles Federal Aid Number: FEDERAL FUNDED NCDOT Contact: Wendi O. Johnson, PE NCDOT Contact No: (252)439-2800

US-70 FROM THE NEUSE RIVER BRIDGE TO EAST OF THURMAN RD IN JAMES **Location Description:**

CITY.

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$203,300,000.00

Work Began: 10/22/2019 Letting Date: 09/10/2019 Original Completion Date: 09/07/2023 Revised Completion Date: 12/20/2024

Latest Payment Thru: 06/22/2023

Latest Payment Date: 07/14/2023 Construction Progress: 36.46%

Contract Number: C204695 Route: US-70 Division: 2 County: Craven

TIP Number: R-5777C

Federal Aid Number: STATE FUNDED Length: 6.4 miles NCDOT Contact: Cadmus Capehart, PE NCDOT Contact No: (252)439-2800

Location Description: US-70 FROM THE HAVELOCK BYPASS TO EAST OF SR-1116 (THURMAN R D).

Contractor Name: BALFOUR BEATTY INFRASTRUCTURE INC

Contract Amount: \$242,350,000.00

Work Began: 02/27/2023 Letting Date: 01/17/2023

Revised Completion Date: Original Completion Date: 06/07/2028

Latest Payment Thru: 06/30/2023

Latest Payment Date: Construction Progress: 6.69%

Contract Number: DB00427 Route: SR-1400 Division: 2 County: Craven

TIP Number: W-5702V

Length: 0.126 miles Federal Aid Number: 1400014

NCDOT Contact: Jon Aaron Bullard, PE NCDOT Contact No: (252)527-0053

Location Description: SR 1400 AT SR 1450 IN CRAVEN COUNTY

Contractor Name: BARNHILL CONTRACTING CO

Contract Amount: \$1,057,206.25

Work Began: 06/12/2023 Letting Date: 04/12/2023

Original Completion Date: 02/03/2024 Revised Completion Date:

Latest Payment Thru: 06/22/2023

Latest Payment Date: 06/27/2023 Construction Progress: 8.15%

Contract Number: DB00544 Route: SR-1700
Division: 2 County: Craven

TIP Number:

Length: 0.398 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: SR 1700 (ADAMS CREEK ROAD) OVER CLUB FOOT CREEK

Contractor Name: TRADER CONSTRUCTION CO

Contract Amount: \$3,249,909.20

Work Began: 12/09/2022 Letting Date: 11/09/2022

Original Completion Date: 08/30/2023 Revised Completion Date:

Latest Payment Thru: 06/15/2023

Latest Payment Date: 06/27/2023 Construction Progress: 70.13%

Contract Number: DB00549 Route: SR-1700
Division: 2 County: Craven

TIP Number:

Length: 9.57 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CRAVEN COUTNY

Contractor Name: S T WOOTEN CORPORATION

Contract Amount: \$0.00

Work Began: Letting Date: 01/11/2023

Original Completion Date: 03/14/2024 Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%

Contract Number: DB00556 Route: US-70
Division: 2 County: Craven

TIP Number: BR-0074A

Length: 0.19 miles Federal Aid Number: STATE FUNDED NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: CRAVEN COUNTY BRIDGE 91 AND 92 IN HAVELOCK

Contractor Name: T A LOVING COMPANY

Contract Amount: \$0.00

Work Began: Letting Date: 02/22/2023

Original Completion Date: 07/02/2024 Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%

Contract Number: DB00557 Route: Division: 2 County: Craven

TIP Number: BP2-R001

Length: 0.118 miles **Federal Aid Number:** STATE FUNDED

NCDOT Contact: Brad T. McMannen, PE NCDOT Contact No: (252)649-6520

Location Description: BRIDGE 66 ON SR 1232
Contractor Name: S T WOOTEN CORPORATION

Contract Amount: \$0.00

Work Began: Letting Date: 05/10/2023

Original Completion Date: Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%

Contract Number: DB00562 Route: Division: 2 County: Craven

TIP Number: R-5782PA

Length: 0 milesFederal Aid Number: 220107NCDOT Contact: Brad T. McMannen, PENCDOT Contact No: (252)649-6520

 $\textbf{Location Description:} \ \textbf{VANCEBORO}, \ \textbf{BAYBORO}, \ \textbf{GRANTSBORO}, \ \textbf{BRIDGETON}, \ \textbf{ORIENTAL}$

Contractor Name: FULFORD AND JONES ASPHALT INC

Contract Amount: \$0.00

Work Began: Letting Date: 05/10/2023

Original Completion Date: 02/16/2024 Revised Completion Date:

Latest Payment Thru:

Latest Payment Date: Construction Progress: 0%

